



# Accelerated Construction – Using Precast Concrete Deck Panels on the New NY Bridge Approach Spans

Brian P. Cresenzi, PE

National Concrete Consortium – September 19, 2018



**Thruway  
Authority**





# DISCLAIMER



Video or photography is not allowed during this presentation. The information (electronic or hardcopy) contained in this presentation is intended for the exclusive use of this presentation and may contain information that is confidential or sensitive. Dissemination, forwarding, printing, or copying is strictly prohibited. Information regarding the New NY Bridge Project that can be circulated is available on [NewNYBridge.com](http://NewNYBridge.com).



**Thruway  
Authority**





# GOAL



To provide an overview of the design, fabrication, and installation of the New NY Bridge approach span precast concrete deck panels.



# LEARNING OBJECTIVES



- Project background
- Project quality organization
- Deck panel overview
- Installation sequence
- Project benefits of precast panels
- On-site concrete and production






# MY PROJECT ROLE



- Materials engineer for NYSTA construction oversight team
- Work for HNTB: NYSTA's design and construction oversight engineer
- Responsible for developing oversight materials sampling and testing programs to comply with FHWA requirements
- Advise NYSTA on materials related issues



# PROJECT LOCATION



Thruway  
Authority






# OLD TAPPAN ZEE BRIDGE



- Spanned Hudson River (Westchester – Rockland)
- Carried NYS Thruway – Interstate 87/287
- 3.1 miles long
- Opened in 1955 by NYS Thruway Authority
- 140,000 AADT
- Functionally obsolete, fracture critical



# OLD TAPPAN ZEE BRIDGE



## Tappan Zee Bridge

1 span, 7 lanes

11' lanes with movable traffic barrier



Thruway  
Authority






# NEW NY BRIDGE



- Two bridges, built just north of old bridge
- 100-year service life
- Cable stay center span of 1,200 feet, 515-foot back spans
- First major use of design/build in NY
- Tappan Zee Constructors, LLC (TZC) – \$3.142 billion
- Notice-to-proceed – January 2013



# NEW NY BRIDGE



2 spans, 8 general traffic lanes,  
4 shoulders, 2 bus lanes, shared-use path



# OLD AND NEW BRIDGES



**Thruway  
Authority**





# PROJECT QUALITY ORGANIZATION



- QC – plant process control
- QA – independent acceptance company hired by TZC
- Oversight (OV) – owner’s validation of contractor’s results
- Contractor performing acceptance testing (QA & QC)
- Federal regulations (23 CFR 637) require owner’s validation of contractor’s results



# DECK PANEL OVERVIEW



- Produced by Unistress in Pittsfield, MA
- Approach span panels (WB + EB) = 5,366 panels
- Approach spans: 2 or 4 panels wide, depending on location
- Installation rate = 15 to 22 panels per day



# DECK PANEL OVERVIEW – DESIGN



- **10 –  $\frac{3}{4}$ " thick**
- **Galvanized rebar, top clear cover = 2 –  $\frac{3}{4}$ "**
- **Composite with steel girders, 2" – 4" haunches**
- **Rebar dowels for barrier, stud pockets, leveling bolts, lifting lugs**
- **Scuppers, valve boxes, and light pole deck extensions**
- **Location dependent sizes, largest = 11'-11" x 46'-9"**



# DECK PANEL OVERVIEW – CONCRETE



- Fly ash, low w/cm
- Mix design submitted by precaster to meet constructability and project specifications
- Extensive preproduction testing → 100 year service life
- Production testing by plant QC, monitored by QA
- Casted 10 panels per day on average



# DECK PANEL OVERVIEW – CONCRETE



- Fresh properties and strength
- Freeze-thaw (ASTM C666)
- Scaling resistance (ASTM C672)
- Shrinkage (ASTM C157)
- Chloride migration coefficient (NT Build 492)
- Hardened air void parameters (C457)
- Water soluble chlorides (C1218)




# DECK PANEL OVERVIEW – QUALITY



- QC and QA inspected during panel fabrication
- QC and QA inspected each panel after completion
- Periodic OV visits to precaster
- QC, QA, and OV inspections at project site prior to installation



# APPROACH SPAN GIRDERS AND STRINGERS




**Thruway  
Authority**





# APPROACH SPAN GIRDERS AND STRINGERS




**Thruway  
Authority**






# DECK PANEL PLAN






# LONGITUDINAL DECK PANEL JOINTS



- Occurs over girders
- Shear studs
- Longitudinal reinforcement depending on girder flange width



# TRANSVERSE DECK PANEL JOINTS



- Spaced at approximately 12' spacing
- Add additional bars for longitudinal reinforcement



# INSTALLATION SEQUENCE



- Cast and ship deck panels
- Install structural foam
- Install and level panel
- Shear studs / closure reinforcement
- Closure and haunch pours



# CASTING DECK PANELS





# PORT OF COEYMANS, NY



**Thruway  
Authority**






# SHIPPING DECK PANELS





# INSTALL STRUCTURAL FOAM



**Thruway  
Authority**





# INSTALL AND LEVEL PANEL



**Thruway  
Authority**





# INSTALL AND LEVEL PANEL





# INSTALL AND LEVEL PANEL





# SHEAR STUDS





# CLOSURE REINFORCEMENT





# CLOSURE / HAUNCH POURS






# CLOSURE / HAUNCH POURS



- Closure pours = 10,121 CY
- 9,262 CY from batch plants, 859 CY from shore-based supplier
- Average placement size = 65 CY
  
- Haunch pours = 5,216 CY
- Used self-consolidating concrete
- 4903 CY from batch plants, 313 CY from shore-based supplier
- Average placement size = 35 CY



# COMPOSITE DECK



**Thruway  
Authority**





# WHAT HAPPENS NEXT?



- Install barrier reinforcement
- Cast barriers
- Fill lifting lug and leveling bolt holes
- Surface preparation: Mill and shot blast deck
- Install waterproofing membrane
- Pave with Rosphalt wearing surface → waterproof asphalt



# BENEFITS OF PRECAST DECK PANELS



- Panel production: September 22, 2014 – July 17, 2017
- First steel girders: June 17, 2015
- 950 deck panels cast before first steel erected
- Saved 80,000 CY of cast-in-place concrete, reduced on-site plants
- Simplified work to meet tight schedule



# BENEFITS OF PRECAST DECK PANELS



- **Eliminated installation of metal decking**
- **Eliminated significant amounts of field rebar installation**
- **Reduced field crew sizes**
- **Reduced sizes of field concrete placements, simplified curing**



# ON-SITE CONCRETE



- 100-year service life requirement
- High durability concrete (low w/cm, slag, fly ash)
- Extensive pre-production testing
- Production testing program per NYSDOT MM 9.2
- Special production durability testing (NT Build, C457, C1218)
- QA, QC, and OV developed a joint testing program



# CONCRETE PRODUCTION



- Three NYSDOT certified, barge-based batch plants
- Shore-based ready mix supplier
- Over 250,000 CY of concrete placed to date
- 212,000 CY from batch plants; 38,000 CY from shore-based supplier



# BARGE- BASED BATCH PLANT



- Plant barge
- Supply barge (cement, slag, water, admixtures)
- Testing barge (plants 1 and 2)
- Two aggregate barges (coarse and fine aggregates)
- Waste barge



# BARGE-BASED BATCH PLANT





# TESTING AND AGGREGATE BARGES



**Thruway  
Authority**





# BATCH PLANT TESTING BARGE





# INSIDE BATCH PLANT TESTING LAB





# SUPPLY BARGE



**Thruway  
Authority**





# CONCLUSION



**Precast concrete deck panels were a critical component of the New NY Bridge construction in order to meet the tight project schedule.**



# Q&A SESSION



Brian P. Cresenzi, PE  
HNTB Corporation  
[bcresenzi@hntb.com](mailto:bcresenzi@hntb.com)

