

# Precast Pavement Construction Using The Super-Slab System ®



**TTCC/ National Concrete Consortium**

**April 2, 2013**

**The Fort Miller Co., Inc.**

**Dan E. Moellman, P.E.**

# Precast Concrete Pavement Slabs = Overnight Repairs



**145,000 ADT**  
**I-287, Tarrytown, NY**




**200,000 ADT**  
**I-15, Ontario, CA**



**180,000 ADT**  
**I-66, Fairfax, VA**

# Precast Pavement Emulates Cast in Place



- Full Bedding Support
- Load transfer Dowels
- Slab Surface Geometry

# Current Precast Systems

- **Precast Prestressed Concrete Pavement (PPCP)**
  - Pre & post tensioned ( 250'± assembly)
  - Developed by FHWA (non-proprietary)
- **Top-Slot Jointed Systems (Michigan Method)**
  - Jointed – slab lengths 16' ± long
  - Developed by FHWA (non-proprietary)
  - Flowable fill or urethane foam support
- **Bottom-Slot Jointed System (Super-Slab®)**
  - Jointed – slabs 6' to 16'
  - Grade supported
- Other systems are “appearing”

# Bottom-Slot Super-Slab® System (Proprietary)



- Simple slab-on-grade system
- Standard dowels and tie bars (JRCP)
- Built-in bedding grout distribution
- Precision grading equipment
- Warped and planar surfaces
- 15,017 slabs = 1,574,280 SF INSTALLED

(75 projects, 25 lane-miles completed in 11 States + ONT & QUE)

# Super-Slab® Load Transfer Dowel System

- Dowels engage slots in adjacent slab
- Pump dowel grout into ports
  - Grout reaches 2500 psi in about 2 hours
- Fill slots and joint between slabs
- Dove-tail slot resists bar pop out



# Indicators for Long Life - Full scale load testing in California



**Falling Weight Deflectometer**




**Heavy vehicle simulator**  
143 Million ESALs (100 KN Load)  
4.3 Million Cycles

Test results  
show  
no cracks or  
distress


# Two Types of Slabs

*Slab shape depends on geometry of pavement surface*



## Single Plane

- Slopes of opposite sides are equal




## Warped Plane

- Slopes of opposite sides are un-equal




# Controlled Fabrication Conditions



**Accurate Forms**



**Roller Screed - Accurate Top Surface**



**Accurate Piece Drawings**




**Ideal Finishing (and curing) Conditions**

# Slab Layout



Use Template



Grade

Grade Shim

Leading Edge



Panel Point & Grade ("x", "y", "z")

Panel Point - New Location

# Saw Cutting and Removal



**Cuts - Full Depth  
- Accurate**




**Slab crab bucket**




**Trucks - right size  
- right number**

# Full and Complete Bedding A Two-Step Process



Grade control rails placed to survey marks

**PRIMARY - Precisely-Graded ( $\pm 1/8''$ )  
Compacted Fine Aggregate Material**



**SECONDARY - Grout Fills Any Voids**

# Precision Grading is the Key!

**Super-Grading = fully-compacted to 1/8<sup>th</sup> inch  $\pm$**

- **Thin layer (1/2") fine bedding material**
- **Grade – Compact - Grade**
- **Provides “near complete” subgrade support without grout**
- **Slabs can be opened to traffic before grouting**

# Small Scale Grading

## Rail Supported and Hand Operated



**Auger H.O.G.**



**Hand Operated Grader (H.O.G.)**



**Mini-H.O.G.**



**Shutter Screed**




## Grading Patches With Hand-Operated Grader (H.O.G.)

Three Steps  
(12 minutes)

**First Pass (high)**



**Compaction**



**Last Pass (done)**

# Continuous Grading With Hand Operated Grader H.O.G.



**First Pass (1/4" high)**



**Compaction**

## Three Steps



**Last Pass (done)**

**(over 500 LF per night possible)**



# Drilling for Dowels

Mark Out (accurately)  
to Match Dovetail Slots



16 holes – 12 minutes

# Shipping and Placing

- Size slabs for shipping
  - 12' Max. width
  - Special permits
- Ship in order – by mark number
- Provide unloading lane / shoulder



# Placing Slabs – Continuous



**Crane Occupies New Slabs**



**Set Slab to String**



**12' Lane & 10' Shoulder (min.)**

# Placing Slabs – Intermittent



**Center Slab in Hole  
(Single Slab Holes)**




**Crane Occupies New Slab**

# Checking for Match

If Not - Pick Up & Re-Grade



# Grouting



- Truck (grout material & water)
- Trailer (grout mixer/pump)
- Short hose & nozzle
- Pails (for water measuring)
- Barrels (for waste)

**Requires Grout Rig**

**(Typically completed subsequent nights)**

# Installing Dowel Grout



**Fill Dowel Slots and Joints First**



**Contractor-Designed Joint Dam**

# Installing Bedding Grout



**Pre-bagged Bedding Grout  
(Recommended)**



**Flow Rate  
15 - 20 Seconds Max.**



**Keep Ports Full by  
"topping off"**



# Intermittent Repairs (CPR)




I-90  
Albany, NY



I-676 Vine St  
Expressway  
Philadelphia,  
PA



I-95, New Rochelle, NY



I-15 Salt Lake  
City, Utah

# Continuous - Tappan Zee Bridge Toll Plaza



**3,000 SF / 8 Hour Shift**

**(Within  $\pm 1/8$ " )**

**2001 - 2002**



**Open for Rush  
Hour**

**(135,000 ADT)**


# Ramps



Oak Brook, IL



Brooklyn, NY




Plan View Tarrytown



Tarrytown, NY


# Intersections




**Rotterdam, NY - 2006**



**Brooklyn, NY - 2009**



**Complex Geometry**



**Replacing Existing Full Depth Asphalt**


# NY 7 Crosstown Connection





The Fort Miller Co., Inc.

# Bridge Approach Slabs – NYSDOT Region 9 – Binghamton, NY



# Bridge Replacement – US 46 Over Broad St. - Clifton, NJ

- Bridge replaced over two weekends - April 2011
- Two-span (40.2', 40.2') continuous, 28.76° skew
- Precast Approach Slabs - tied to prefabricated bridge units





# Airport Taxiways




**Dulles International  
Airport**

**October - 2002**



**Overnight Installation**

# New Precast Concrete Pavement Technology Work Shop – Nov. 9, 2011



**Intersection “Quarter” With Varying Cross Slopes  
(Cross Walks of Any Texture – Also Removable)**


# Super-Paver – A Re-usable Urban Pavement (RUP) System




- Light weight
  - 6' x 6' weighs 2 T
- Vertically removable & replaceable
- Warped as required to fit any surface
  - Standard warps are in stock
- **Removable and reusable**

(Designed specifically for utility-intensive urban highways and intersections)


# Slab Removal & Replacement



**Remove Slab Vertically and Clean**




**Super-Dowel**



**Replacing Cleaned-up Slab Over New Dowels**

# Slab Layout Possibilities



- Intersection surfaces are heavily contoured
- Several standard warped slabs will accommodate almost any intersection
- Standard warped Super Paver slabs will be kept in stock

Mix Big and Small Pavers As Needed

# Other Possibilities



**Cross Walks**



**Roundabouts**

# I-15, Ontario, CA Continuous Placement




# **NYSDOT Region 11 – Nassau Expressway / Rockaway Blvd.**

- 2390 slabs
- 29,000 SY
- Replaced full-depth asphalt
- 300 lane-ft in 8-hour shift






# Completed Intersection Approaches Rockaway Blvd., Queens, NY – 2010



**Farmers Blvd**



**Guy R. Brewer Blvd.**

**Intersection Approaches Only**

# New Pavement – Rockaway Blvd.



**Farmers Blvd. – Before Grinding**

# I-95 Alexander Hamilton Bridge



# NYC DOT – Brooklyn Bridge



# Bus Pads – Los Angeles, CA



# Bus Pads – Los Angeles, CA



# VDOT I-66 WB to US 50 FHWA Highways for LIFE Project

- 184,000 ADT, 5% Trucks
- (3) Repair Types:  
CIP, JPCP & PPCP
- Rt. Lane Super-Slab®  
224 Slabs: 12'x16'x8.75"



# I-95 Pavement Restoration TANE 06-21/D213514 New Rochelle, NY





# I-676 Vine St. Expressway PennDOT Project #82705 Philadelphia, PA



# I-295 Pavement Repair Contract #041043470 Burlington County, N J



# Autoroute 427 Rehabilitation Contract MTO 2008-2003 Toronto, Ontario, Canada



# I-15 Rehabilitation Contract IM-15-7(221)332 Layton to Clearfield, UT



# Somero S840 and 3-D Profiler

Somero Enterprises Inc.

Fort Myers, FL

[www.somero.com](http://www.somero.com)

- Somero S840
- 3-D Profiler



# Somero Technology Matches Fort Miller's Warped Slab Requirements



**No Forms**

## Surface Details

- Panel points are stored in SMP's computer
- Finishes chorded surfaces – same a Super-Slab® warped form
- Cross slope varies linearly from one end to the other
- Surface accuracy of  $\pm 1/8''$

# I-78 Interchange 14C Toll Plaza NJ Turnpike Authority, Jersey City, NJ



# Intermittent - Installation Rates

- 8 hour work window
  - 12 – 15 slabs (12' x 10') per night
- 5 hour work windows
  - 7 – 9 slabs (12' x 10') per night
- Dependent on work window length and spacing of repairs





# Continuous - Installation Rates

8 – 10 Slabs (1500 – 2000 SF) per Hour

- 12' x 14' slabs
- Average rate of over 6000 SF ( 500 Lane Ft.) per 8 hour shift – I-15, Ontario, CA
  - About one mile in two weeks

Rates should improve

- As Contractors become more familiar
- Improved specialized equipment



# Installed Costs (Bid Prices)

- **Intermittent Repairs**
  - About \$ 238 to \$ 450 per SY
  - Similar to rapid-set concrete costs (in some states)
- **Continuous Installations**
  - About \$ 238 to \$ 400 per SY
  - Up to 20% less than intermittent repair slabs
- **Varies greatly with**
  - Length of work window
  - Size of project
  - Local labor rates

# Smoothness

- Small differences are expected
  - Fabrication tolerance
  - Grading tolerance
- Super-Slab® finished surfaces  $\pm 1/8''$ 
  - May be acceptable for slow speed traffic
- Grind for best International Roughness Index
  - Diamond Grinding is an accepted and cost-effective practice



# Benefits to Owners

**Reduce construction-related traffic congestion**

**Longer lasting pavement repairs – Every Day Counts**

- **40+ years**
- **Reduced (long-term) repair costs**
- **“Get in, get out and stay out”**
- **“Incremental Total Replacement” – now possible**

**Reduces field inspection time and cost**


- **Precast slabs – plant inspected**

**Pre-engineered, pre-inspected slabs result in a superior finished pavement**

# Keys for Success

- **Slab Design – Thickness & Size**
  - Cast-in-place design criteria
  - Freight limitations
  - Base support
    - Cement treated base - special consideration
    - Existing concrete pavement below precast
  - Surface geometry
- **Field Enforcement**
  - Engineer in charge and inspectors
- **Contractor aptitude and acceptance**

# Places For Precast Construction



**Philadelphia, PA  
(2009)**



**I-95, New York City, NY  
(2011 -2012– One Lane to  
Replace One Lane)**

# Keys to Success

(Still More to Learn)

**Good engineering**

**Open minds**

**Real partnering**



A large, rectangular concrete slab is suspended in the air by several thick black cables. The slab is oriented horizontally and is the central focus of the image. The background is a clear blue sky with scattered white clouds. The concrete slab has a textured surface and some markings, including a small blue 'C' on the top edge. The overall scene suggests a construction or industrial setting.

***Thank You***

**The Fort Miller Co., Inc.**



