

## SUDAS Revision Submittal Form

**Status Date:** As of 11/7/2022      **Topic:** Traffic signs and posts  
**Manual:** Specifications      **Manual Location:** NEW Section 8040

---

**Requested Revision:** NEW section; see attached.

**Reason for Revision:** New section was requested by users.

**Comments:** None.

---

**District:**             1     2     3     4     5     6  
**Initial Comments:** None.  
**Final Comments:** None.  
**Action:**             Deferred                       Not Approved             Approved

---

**District:**             1     2     3     4     5     6  
**Initial Comments:** Iowa DOT measures signs by square foot; would like this option since it makes for a smaller bid item list. Staking should be included in 1.08, A, 3 and B, 3. *Note - done.*  
**Final Comments:** Suggested listing both types of retroreflective sheeting (diamond grade and high intensity) and users will just have to specify the type in the bid item.  
**Action:**             Deferred                       Not Approved             Approved

---

**District:**             1     2     3     4     5     6  
**Initial Comments:** Will the posts be breakaway? In 3.02, use the word "installation" rather than staking. Other sign post anchoring options. What about guide sign options (hospital, etc)? What about bicycle level signs?  
**Final Comments:** Designate diamond grade as the default and have the other "as specified." Add round posts and anchors. Add information about object markers Add "filling the post hole" to the includes item in "remove and reinstall traffic signs". *Note - done.*  
**Action:**             Deferred                       Not Approved             Approved

---

**District:**             1     2     3     4     5     6  
**Initial Comments:** Posts and anchors are separate per Iowa DOT. *Note - added posts and anchors as M&P items.*  
**Final Comments:** None.  
**Action:**             Deferred                       Not Approved             Approved

---

**District:**             1     2     3     4     5     6  
**Initial Comments:** If you have multiple signs on one post, how is that counted? Post and anchor are separate, regardless of the sign measurement. 1.08, C - sign assembly. 2.02, A - remove plywood (also questioned galvanized steel).  
**Final Comments:** None.  
**Action:**             Deferred                       Not Approved             Approved

---

---

**District:**             1     2     3     4     5     6

**Initial Comments:**    Signs have to be up before barriers are pulled down (street opened back up).  
Surveyor staking based on the design. Are the classes listed in 3.02 online?  
*Note - some have online class options.*

**Final Comments:**    None.

**Action:**                 Deferred                             Not Approved             Approved

---

**Final District Action Summary:**    All 6 districts approved; see comments above.

**Board of Directors Action:**            Approved.