

**OKLAHOMA DOT**

**State Report Questions**

April 26-28, 2011 TTCC/NCC Meeting

1. Summarize your state's current QC/QA requirements for pavements.

The concrete paving is broken into 10,000 SY lots. Each lot is then broken into 4, 2,500SY sublots. Each subplot is tested for gradation, air content, strength and thickness. Smoothness is a separate specification from QCQA. The contractor is responsible to provide all test reports and control charts within 24 hours of completing the test or at a time interval set by the Engineer.

2. Identify any differences in QC/QA requirements on projects with accelerated schedules.

There is no difference. If QC/QA is in the contract it is applied in the same way.

3. Summarize the requirements for allowable time between batching and placement for agitated and non-agitated concrete mixes.

Our specification makes no distinction between agitated and non-agitated concrete. All paving concrete must be delivered and place within one hour of mixing.

4. Summarize acceptance and payment adjustment clauses related to QC/QA requirements.

A pay factor is determined for each of the four characteristics and then they are combined into a weighted average combined pay factor. The combined pay factor is then then applied to the unit price for placement and concrete supplied to determine an overall pay adjustment.